



U.S. Department of Energy  
Energy Efficiency and Renewable Energy

*biomass program*

# Thermochemical Conversion of Corn Stover

**DOE OBP Thermochemical Platform Review Meeting  
June 7-8, 2005**

**James L. Gaddy, President  
Bioengineering Resources, Inc.**



*biomass program*


- **Project Background / Rationale**
  - BRI has been developing and optimizing gasification / fermentation technology in the laboratory and pilot plant for 15 years.
  - This project was initiated October 2005 under the USDA/DOE Biomass Research and Development Initiative.
  - The purpose of this project is to develop and demonstrate at pilot scale an optimal gasification / fermentation process to utilize corn stover, with emphasis placed on the integration of the ag residue ethanol facility with conventional grain alcohol processes.
  - This project is in Stage 2 of the Commercial Track, of the Ag Residue Processing sector of the DOE Biorefinery Thermochemical Platform.



# Project Overview


*biomass program*

## BRI Ethanol Process



Steam

## Corn Ethanol Process



### Additional Commonalities

Supervision  
Maintenance  
Security

Wastewater Treatment  
Offices  
Others



# Pathways and Milestones – C-level and Project Milestones

*biomass program*

**Ag Residues**

**Perennial Grasses**

**Woody Crops**

**Pulp and Paper**

**Forest Products**

Validate gasification performance

Validate gas cleanup, performance

Project Milestones	Type	Performance Expectations	Due Date
Corn Stover Delivery/Conditions	E	Feedstock delivery \$30/ton; define optimal particle size and moisture content.	9/06
Corn Stover Gasification	D	Define temperatures to minimize tars; determine enriched O <sub>2</sub> concentration.	9/06
Syngas Cleanup	E	Determine fermentability of syngas with scrubbing and activated carbon.	6/06



# Pathways and Milestones – C-level and Project Milestones

*biomass program*

**Ag Residues**

**Perennial Grasses**

**Woody Crops**

**Pulp and Paper**

**Forest Products**

Validate integrated production of product(s) from syngas

Project Milestones	Type	Performance Expectations	Due Date
Syngas Fermentation	D	Fermenter productivity of 50 g/L-day with ethanol concentration of >20 g/L.	3/07
Emissions Measurement	E	Meet EPA and state emissions requirements for air, ash and water discharges.	3/07
By-Product Utilization	E	Define value of ash as soil amendment and spent cells as animal feed supplement.	1/07
Design/Economics	D	Determine capital and operating costs with a 15 percent ROI at current ethanol prices.	6/07



## biomass program

- Process feasibility
  - *Clostridium ljungdahlii*, the first bacterium able to convert CO, CO<sub>2</sub>, and H<sub>2</sub> into ethanol, was isolated in 1989.
  - Began pilot fermentation of synthetic syngas in 2000.
  - Gasification unit added to pilot plant in 2003.
  - Successfully demonstrated wood gasification/fermentation over 15 months. Also, MSW, ASR, cotton seed hulls for shorter runs.



# Technical Feasibility and Risks

*biomass program*

- Process risks
  - Corn stover availability/cost.
  - Stover gasification – gas composition.
  - Stover syngas fermentability – toxins impair microorganisms.
  - Emissions cannot meet regulations.



*biomass program*

- Competitive Advantage
  - Gasification provides potential for near-complete conversion of biomass.
  - Fermentation times of two minutes reduces equipment size.
  - Waste heat provides all the energy for the ethanol process.
  - Synergies with grain alcohol plants significantly reduce capital costs.





*biomass program*

## Project Activities

### Task 1. Stover Gasification

- A. Feedstock Condition
- B. Gasifier Temperature
- C. Gasification Efficiency
- D. Enriched Air
- E. Gasifier Capacity

### Task 2. Syngas Fermentation

- A. Gas Clean-up
- B. Fermentation
- C. Emissions Measurement
- D. By-Product Utilization

### Task 3. Economic Projections

- A. Design and Economics
- B. Energy Efficiency



*biomass program*

## Project Team

Bioengineering Resources, Inc. (BRI)

Fayetteville, Arkansas

Burns & McDonnell Engineering Company, Inc.

Kansas City, Missouri

Chippewa Valley Ethanol Company (CVEC)

Benson, Minnesota

Katzen International, Inc.

Cincinnati, Ohio

University of Arkansas

Fayetteville, Arkansas



*biomass program*

- Summary of Accomplishments
  - Stover availability
  - Stover acquisition
  - Initial stover gasification
  - Gasifier feed system redesign
  - Enriched oxygen system design
  - Preliminary operation with changes



# History and Accomplishments

## *biomass program*

### Benson, MN Regional Biomass Availability ( $10^6$ dry tons) (1999 – 2005 Average)

	Present Tillage Methods	Less Tillage	Total Available Biomass*
30 mile radius	1.0	1.5	2.9
50 mile radius	1.4	4.7	9.5
Additional marginal land	<u>0.2</u>	<u>1.1</u>	<u>2.0</u>
Total	1.6	5.8	11.5

\* - Includes grass, soybean stubble collection and wheat as a cover crop



# History and Accomplishments

## *biomass program*

### Farmers' Net Margins by Stover Collection Technique (130 bushels/acre, \$35/dry ton delivered)

Collection Technique	Collection Radius	Margin, \$/acre
Collect as field dried baled, tub grinder	30 mi	3.65
Collect green (wet) forage harvester immediately after grain collection	15 mi.	19.00
Collect green (wet) rake fields to increase collection then forage harvester after grain collection and raking	15 mi.	35.48
Single pass collection of ears & stalks separate grain at collection center	15 mi.	35.00



# History and Accomplishments

*biomass program*



**Corn Stover Bales**



# History and Accomplishments

*biomass program*



**Tub Grinder for Bales**





# History and Accomplishments

*biomass program*



**Stover from Tub Grinder**





*biomass program*

## Anaerobic Cultures Produce Ethanol from CO & H<sub>2</sub>





*biomass program*


## Criteria for Gasifier Selection

- Gas Quality – High CO, H<sub>2</sub>
- Reliability – Continuous Operation
- Cost – Capital and Operating



# History and Accomplishments

*biomass program*



**Consutech Gasifier**



# History and Accomplishments

*biomass program*



**Gasification Pilot Plant**





# History and Accomplishments

*biomass program*



**Pilot Gasifier**



# History and Accomplishments

*biomass program*



**Pilot Fermenter**



*biomass program*

## Pilot Gasifier Operation (wood)

- Particle size - 2 in. minus chips gives best performance
- Moisture content - dry (5-10% moisture) gives best gas quality
- Capacity - 1.5 TPD (design 1.2 TPD)
- Temperatures
  - 1000°F lower chamber best
  - 2250°F upper chamber minimizes tars



*biomass program*

## Pilot Fermenter Operation (Wood Syngas)

- Gas compositions – 10-25 percent CO, 8-22 percent H<sub>2</sub>
- Gas conversions – 80 percent CO, 30-40 percent H<sub>2</sub>
- Reaction rate – 40-70 g/L-day
- Temperatures – 98° F
- Pressure – 0-3 atm gauge
- Variations in gas flow +/- 20 percent per hour – no effect
- Water scrubber and carbon bed adequate to remove any toxins for fermentation





*biomass program*

## Initial Gasifier Operation With Corn Stover

- Batch feeding on a 5 minute cycle
- Result was dilute gas compositions



*biomass program*

## To Increase Gas Compositions

- **Reduce  $N_2$  - Enriched and Pure Oxygen**  
(Cost of  $O_2$  justified by lower capital and operating cost)
- **Add Continuous Feed System**



# History and Accomplishments

*biomass program*



**Oxygen Supply**



# History and Accomplishments

*biomass program*




**Pure Oxygen Controls**



# History and Accomplishments

*biomass program*




**Pure Oxygen Controls**





# History and Accomplishments

*biomass program*




**Cross-Section View of Dryer, Metering Bin  
and Conveyors to New Screw Feeder**



# History and Accomplishments

*biomass program*



**Plan View of Dryer, Metering Bin and Conveyors to New Screw Feeder**



# History and Accomplishments

*biomass program*




**Komar Feeder**





# History and Accomplishments

*biomass program*



**Komar Screw**



*biomass program*

## Preliminary Stover Gasification Results

Feed Rate – 138 lbs/hr (1.7 tpd)

Particle Size – 3 inch and smaller

Temperature in Lower Chamber – 980°F

Temperature in Upper Chamber – 2200°F

### Gas Compositions

CO	20 %
H <sub>2</sub>	15%
CO <sub>2</sub>	37%
N <sub>2</sub>	28%



*biomass program*

## PROJECT SCHEDULE

ID No.	Task/Milestone Description	Planned Start	Actual Start	Planned Completion
1	Stover Gasification			
1.1	Feedstock Condition	10/04	10/04	1/06
1.2	Gasifier Temperature	5/05	6/05	3/06
1.3	Gasification Efficiency	9/05		9/06
1.5	Enriched O <sub>2</sub> / CO <sub>2</sub>	5/06	6/05	9/06
1.6	Gasifier Capacity	5/05		9/06
2	Syngas Fermentation			
2.1	Gas Clean-up	5/05	6/05	9/06
2.2	Fermentation Experiments	6/05		9/06
2.3	Emissions Measurement	9/05		9/06
2.4	By-Product Utilization	6/05		9/07
3	Design Projections			
3.1	Design / Economics	4/05	3/05	8/07
3.2	Energy Efficiency	9/05		8/07



# Critical Issues and Show-stoppers

*biomass program*

- Critical Performance Parameters

- A syngas containing at least 20 percent CO and H<sub>2</sub> must be obtained in gasifying stover in the pilot plant.
- An ethanol productivity of 50 g/L-day must be obtained.
- Emissions for the process (ash, scrubber water, reactor effluent, exhaust gases) must be within State and EPA regulations.
- Process economics must show a return on investment of 15 percent without government subsidies (other than tax credits).



# Plans and Resources for Next Stage

*biomass program*

- Next Stage

- Prepare detailed design for prototype stover to ethanol plant at CVEC site in Benson, MN.
  - Scale-up data from pilot plant
  - Katzen / Burns & McDonnell / CVEC produce integrated design for grain / stover facilities
- Determine capital cost and economics
- Build prototype



*biomass program*

- Anticipated Expenditures

FY2005	\$695K
FY2006	\$892K
FY2007	\$402K